

ZORRA MUNICIPAL OFFICE AND DAYCARE



ID	Task Name	Duration	Start	Finish	Timeline																						
					Nov	Dec	2023 Qtr 1		Mar	2023 Qtr 2		Jun	2023 Qtr 3		Sep	2023 Qtr 4		Nov	Dec	2024 Qtr 1		Mar					
1	Zorra - Municipal Office Build	236 days?	Mon 23-03-20	Mon 24-02-12	Zorra - Municipal Office Build [Gantt bar from Nov 2023 to Feb 2024]																						
2	Construction	236 days?	Mon 23-03-20	Mon 24-02-12	Construction [Gantt bar from Nov 2023 to Feb 2024]																						
3	Site Servicing	14 days	Mon 23-03-20	Thu 23-04-06	Site Servicing [Gantt bar from Nov 2023 to Feb 2024]																						
4	Excavation	10 days	Mon 23-04-17	Fri 23-04-28	Excavation [Gantt bar from Nov 2023 to Feb 2024]																						
5	Footings & Foundations	40 days	Mon 23-04-10	Fri 23-06-02	Footings & Foundations [Gantt bar from Nov 2023 to Feb 2024]																						
6	Structural Steel Erection	30 days	Mon 23-06-12	Fri 23-07-21	Structural Steel Erection [Gantt bar from Nov 2023 to Feb 2024]																						
7	metal Decking	21 days	Mon 23-07-10	Mon 23-08-07	metal Decking [Gantt bar from Nov 2023 to Feb 2024]																						
8	Concrete Slab on Grade	4 days	Mon 23-08-14	Thu 23-08-17	Concrete Slab on Grade [Gantt bar from Nov 2023 to Feb 2024]																						
9	Exterior Finishes	50 days	Mon 23-07-24	Fri 23-09-29	Exterior Finishes [Gantt bar from Nov 2023 to Feb 2024]																						
10	Base coat Asphalt	2 days	Mon 23-09-04	Tue 23-09-05	Base coat Asphalt [Gantt bar from Nov 2023 to Feb 2024]																						
11	Curbs and Sidewalks	5 days	Mon 23-08-28	Fri 23-09-01	Curbs and Sidewalks [Gantt bar from Nov 2023 to Feb 2024]																						
12	Electrical Rough-ins	35 days	Mon 23-07-24	Fri 23-09-08	Electrical Rough-ins [Gantt bar from Nov 2023 to Feb 2024]																						
13	Mechanical Rough-ins	45 days	Mon 23-07-24	Fri 23-09-22	Mechanical Rough-ins [Gantt bar from Nov 2023 to Feb 2024]																						
14	Drywall finishing & Ceilings	25 days	Tue 23-10-03	Mon 23-11-06	Drywall finishing & Ceilings [Gantt bar from Nov 2023 to Feb 2024]																						
15	Painting	14 days	Mon 23-11-06	Thu 23-11-23	Painting [Gantt bar from Nov 2023 to Feb 2024]																						
16	Flooring	14 days	Mon 23-11-20	Thu 23-12-07	Flooring [Gantt bar from Nov 2023 to Feb 2024]																						
17	Doors & Door Hardware	15 days	Tue 23-12-05	Mon 23-12-25	Doors & Door Hardware [Gantt bar from Nov 2023 to Feb 2024]																						
18	Electrical Finishes	18 days	Wed 24-01-03	Fri 24-01-26	Electrical Finishes [Gantt bar from Nov 2023 to Feb 2024]																						
19	Mechanical Finishes	15 days	Wed 24-01-03	Tue 24-01-23	Mechanical Finishes [Gantt bar from Nov 2023 to Feb 2024]																						
20	Deficiencies	10 days	Mon 24-01-29	Fri 24-02-09	Deficiencies [Gantt bar from Nov 2023 to Feb 2024]																						
21	Demobilize	1 day	Mon 24-02-12	Mon 24-02-12	Demobilize [Gantt bar from Nov 2023 to Feb 2024]																						